

CONTROLLING OFFICER'S REPLY

S-CSTB005

(Question Serial No. SV030)

Head: (95) Leisure and Cultural Services Department

Subhead (No. & title): ()

Programme: (1) Recreation and Sports

Controlling Officer: Director of Leisure and Cultural Services (Vincent LIU)

Director of Bureau: Secretary for Culture, Sports and Tourism

Question:

What are the estimated completion dates of the 116 public play space transformation projects launched by the Leisure and Cultural Services Department?

Asked by: Hon LEUNG Yuk-wai, Kenneth

Reply:

As at April 2024, 8 public play spaces (PPS) transformation projects had been completed and the PPSs concerned were open for public use, including Shung Ling Street Playground in Wong Tai Sin District, King's Road Playground in Eastern District, Fung Cheung Road Garden in Yuen Long District, Hung Leng Children's Playground in North District, Sham Shui Po Park in Sham Shui Po District, Tsing Yi Promenade (Stage I) in Kwai Tsing District, Aberdeen Promenade (Stage I) in Southern District and Che Kung Miu Road Playground in Sha Tin District. The projects planned for construction works in 2024-25 and the estimated completion time of each project are set out at Annex. The remaining transformation projects are at preliminary planning stages, and the estimated commencement time and completion time of the construction works are yet to be confirmed.

Projects Planned for On-site Construction Works in 2024-25

Venue	Project Commencement Time	Anticipated Completion Time
Tin Shui Wai Park	Fourth quarter of 2022 (Commenced)	Third quarter of 2024
Quarry Bay Park	Second quarter of 2023 (Commenced)	Fourth quarter of 2024
Jordan Valley Playground	Third quarter of 2023 (Commenced)	Fourth quarter of 2024
Tong Mei Road Children's Playground	First quarter of 2024 (Commenced)	Third quarter of 2024
Po Tsui Park	Second quarter of 2024	Fourth quarter of 2024
Tsing Yi Promenade (Stage II)	Second quarter of 2024	Fourth quarter of 2024
Aberdeen Promenade (Stage II)	Second quarter of 2024	First quarter of 2025
Morse Park (Park No. 4)	Second quarter of 2024	Third quarter of 2025
Saigon Street Playground, Yau Ma Tei	Second quarter of 2024	Third quarter of 2025
Shek Yam Lei Muk Road Park	Second quarter of 2024	Fourth quarter of 2025
Sha Tin Park (South Garden Children's Playground)	Second quarter of 2024	Fourth quarter of 2025
Tsuen Wan Park (Phase II)	Second quarter of 2024	Second quarter of 2026
Kwai Fong Street Playground	Third quarter of 2024	Fourth quarter of 2024
Cheung Chau Park	Third quarter of 2024	Second quarter of 2025
Tai Wan Shan Park	Fourth quarter of 2024	Second quarter of 2025
To Kwa Wan Recreation Ground	Fourth quarter of 2024	Second quarter of 2026
Tung Lo Wan Garden	First quarter of 2025	Third quarter of 2025
Sun Yat Sen Memorial Park	First quarter of 2025	Third quarter of 2025
Yuen Shin Park	First quarter of 2025	Fourth quarter of 2025
Pak Lam Road Garden	First quarter of 2025	Fourth quarter of 2025
Ap Lei Chau Park	First quarter of 2025	First quarter of 2027
Po Wing Road Playground	First quarter of 2025	First quarter of 2027